












Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-67807 Excavation Safety Permit	Cleveland Electric	 SITE (SOUTH) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/4/2025	3:00 PM 4/4/2025	Completed
PER-67807 Excavation Safety Permit	Cleveland Electric	 SITE (WEST) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/4/2025	3:00 PM 4/4/2025	Completed
PER-67807 Excavation Safety Permit	Cleveland Electric	 SITE (EAST) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/4/2025	3:00 PM 4/4/2025	Completed
PER-67807 Excavation Safety Permit	Cleveland Electric	 SITE (NORTH) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/4/2025	3:00 PM 4/4/2025	Completed
PER-68009 Hot Work Permit	Cleveland Electric	 SITE (SOUTH) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/4/2025	3:00 PM 4/4/2025	Completed
PER-68009 Hot Work Permit	Cleveland Electric	 SITE (WEST) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/4/2025	3:00 PM 4/4/2025	Completed
PER-68009 Hot Work Permit	Cleveland Electric	 NORTH GEN YARD / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/4/2025	3:00 PM 4/4/2025	Completed
PER-68009 Hot Work Permit	Cleveland Electric	 SITE (EAST) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/4/2025	3:00 PM 4/4/2025	Completed
PER-68009 Hot Work Permit	Cleveland Electric	 SITE (NORTH) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/4/2025	3:00 PM 4/4/2025	Completed

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-67972 Hot Work Permit	McKenney's Inc	 BUILDING PAD (Zone 1) /	Dagoberto Moran Sánchez Faruq Branham Jeff Reagan Mark Bishop William Todd	7:30 AM 4/4/2025	4:30 PM 4/4/2025	Scheduled
PER-68005 Ground Penetration	Strack Inc	 Phase 2 (Site Prep) / Bore site 4, and Horizontal Bore	Jason Peters Jeffery Sanders	7:30 AM 4/4/2025	5:30 PM 4/4/2025	In Progress
PER-68005 Ground Penetration	Strack Inc	 LIFT STATION (2" Force Main) / Bore site 4, and Horizontal Bore	Jason Peters Jeffery Sanders	7:30 AM 4/4/2025	5:30 PM 4/4/2025	In Progress
PER-68018 Ground Penetration	Strack Inc	 LIFT STATION (2" Force Main) / Lift station	Jason Peters Jeffery Sanders	7:08 AM 4/4/2025	5:30 PM 4/4/2025	In Progress
PER-67939 Hot Work Permit	Henderson Fab/JB Steel	 SITE (SOUTH) / Lines 1-6, C-F	Hugo Juarez	7:00 AM 4/4/2025	5:30 PM 4/4/2025	Completed
PER-67939 Hot Work Permit	Henderson Fab/JB Steel	 SITE (WEST) / Lines 1-6, C-F	Hugo Juarez	7:00 AM 4/4/2025	5:30 PM 4/4/2025	Completed
PER-67939 Hot Work Permit	Henderson Fab/JB Steel	 SITE (NORTH) / Lines 1-6, C-F	Hugo Juarez	7:00 AM 4/4/2025	5:30 PM 4/4/2025	Completed
PER-68028 Hot Work Permit	Henderson Fab/JB Steel	 SITE (SOUTH) / Lines 7-13,B-C, lines 7-11, D-F	Hugo Juarez	7:21 AM 4/4/2025	5:30 PM 4/4/2025	In Progress
PER-68028 Hot Work Permit	Henderson Fab/JB Steel	 SITE (EAST) / Lines 7-13,B-C, lines 7-11, D-F	Hugo Juarez	7:21 AM 4/4/2025	5:30 PM 4/4/2025	In Progress
PER-68028 Hot Work Permit	Henderson Fab/JB Steel	 SITE (NORTH) / Lines 7-13,B-C, lines 7-11, D-F	Hugo Juarez	7:21 AM 4/4/2025	5:30 PM 4/4/2025	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Hot Work Permit	Cleveland Electric	 SITE (EAST) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/3/2025	3:00 PM 4/3/2025	Expired
Hot Work Permit	Cleveland Electric	 SITE (NORTH) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/3/2025	3:00 PM 4/3/2025	Expired
Excavation Safety Permit	Cleveland Electric	 SITE (SOUTH) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/3/2025	3:05 PM 4/3/2025	Expired
Excavation Safety Permit	Cleveland Electric	 SITE (WEST) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/3/2025	3:05 PM 4/3/2025	Expired
Excavation Safety Permit	Cleveland Electric	 SITE (EAST) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/3/2025	3:05 PM 4/3/2025	Expired
Excavation Safety Permit	Cleveland Electric	 SITE (NORTH) / outside perimeter of building site	Blake Crowe Christina Pettus Joey Dunagan Kyle Pettus	7:00 AM 4/3/2025	3:05 PM 4/3/2025	Expired
Hot Work Permit	Martin Concrete Construction	 SITE (EAST) / East side	(No Nominated Rep)	8:00 AM 4/3/2025	4:00 PM 4/3/2025	Expired
Hot Work Permit	McKenney's Inc	 BUILDING PAD (Zone 1) /	Dagoberto Moran Sánchez Faruq Branham Jeff Reagan Mark Bishop William Todd	7:30 AM 4/3/2025	4:30 PM 4/3/2025	Expired
Hot Work Permit	McKenney's Inc	 Façade & Roof / East side roof	Dagoberto Moran Sánchez Faruq Branham Jeff Reagan Mark Bishop William Todd	6:39 AM 4/3/2025	4:30 PM 4/3/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Hot Work Permit	McKenney's Inc	 DATA HALL 1 / East side roof	Dagoberto Moran Sánchez Faruq Branham Jeff Reagan Mark Bishop William Todd	6:39 AM 4/3/2025	4:30 PM 4/3/2025	Expired
Hot Work Permit	McKenney's Inc	 ADMIN / East side roof	Dagoberto Moran Sánchez Faruq Branham Jeff Reagan Mark Bishop William Todd	6:39 AM 4/3/2025	4:30 PM 4/3/2025	Expired
Excavation Safety Permit	Strack Inc	 Phase 2 (Site Prep) / Bore site 4, Along side farmer road	Jason Peters Jeffery Sanders	7:30 AM 4/3/2025	5:30 PM 4/3/2025	Expired
Excavation Safety Permit	Strack Inc	 LIFT STATION (2" Force Main) / Bore site 4, Along side farmer road	Jason Peters Jeffery Sanders	7:30 AM 4/3/2025	5:30 PM 4/3/2025	Expired
Hot Work Permit	Henderson Fab/JB Steel	 SITE (SOUTH) / Lines 1-6, A-F	Hugo Juarez	7:00 AM 4/3/2025	5:30 PM 4/3/2025	Expired
Hot Work Permit	Henderson Fab/JB Steel	 SITE (WEST) / Lines 1-6, A-F	Hugo Juarez	7:00 AM 4/3/2025	5:30 PM 4/3/2025	Expired
Hot Work Permit	Henderson Fab/JB Steel	 SITE (NORTH) / Lines 1-6, A-F	Hugo Juarez	7:00 AM 4/3/2025	5:30 PM 4/3/2025	Expired
Hot Work Permit	Henderson Fab/JB Steel	 SITE (SOUTH) / Lines 7-13,B-C	Hugo Juarez	7:00 AM 4/3/2025	5:30 PM 4/3/2025	Expired
Hot Work Permit	Henderson Fab/JB Steel	 SITE (WEST) / Lines 7-13,B-C	Hugo Juarez	7:00 AM 4/3/2025	5:30 PM 4/3/2025	Expired
Hot Work Permit	Henderson Fab/JB Steel	 SITE (EAST) / Lines 7-13,B-C	Hugo Juarez	7:00 AM 4/3/2025	5:30 PM 4/3/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Hot Work Permit	Henderson Fab/JB Steel	 SITE (NORTH) / Lines 7-13,B-C	Hugo Juarez	7:00 AM 4/3/2025	5:30 PM 4/3/2025	Expired
Ground Penetration	Strack Inc	 LIFT STATION (2" Force Main) / Lift station	Jason Peters Jeffery Sanders	7:00 AM 4/3/2025	5:30 PM 4/3/2025	Expired
Concrete Pour Card	Martin Concrete Construction	 SITE (EAST) / North East	(No Nominated Rep)	11:00 AM 4/4/2025	12:00 PM 4/4/2025	Expired
Concrete Pour Card	Martin Concrete Construction	 SITE (NORTH) / North East	(No Nominated Rep)	11:00 AM 4/4/2025	12:00 PM 4/4/2025	Expired