

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-79621 Hot Work Permit	McKenney's Inc	 BUILDING PAD (Zone 1) / Northeast. Corridor, admin,	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	5:02 AM 5/23/2025	1:45 PM 5/23/2025	Completed
PER-79621 Hot Work Permit	McKenney's Inc	 BUILDING PAD (Zone 2) / Northeast. Corridor, admin,	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	5:02 AM 5/23/2025	1:45 PM 5/23/2025	Completed
PER-79621 Hot Work Permit	McKenney's Inc	 ADMIN / Northeast. Corridor, admin,	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	5:02 AM 5/23/2025	1:45 PM 5/23/2025	Completed
PER-79656 Hot Work Permit	McKenney's Inc	 ELECTRICAL ROOMS / Electrical Room Doghouse	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	6:30 AM 5/23/2025	2:00 PM 5/23/2025	In Progress
PER-79662 Excavation Safety Permit	Strack Inc	 Phase 2 (Site Prep) / Wet well sewer line	Jason Peters Jeffery Sanders	7:30 AM 5/23/2025	5:30 PM 5/23/2025	In Progress
PER-79662 Excavation Safety Permit	Strack Inc	 LIFT STATION (2" Force Main) / Wet well sewer line	Jason Peters Jeffery Sanders	7:30 AM 5/23/2025	5:30 PM 5/23/2025	In Progress
PER-79657 Ground Penetration	Strack Inc	 Phase 2 (Site Prep) / Station 58 along side Farmer Road	Jason Peters Jeffery Sanders	7:30 AM 5/23/2025	5:30 PM 5/23/2025	In Progress
PER-79657 Ground Penetration	Strack Inc	 LIFT STATION (2" Force Main) / Station 58 along side Farmer Road	Jason Peters Jeffery Sanders	7:30 AM 5/23/2025	5:30 PM 5/23/2025	In Progress
PER-79658 Ground	Strack Inc		Jason Peters Jeffery Sanders	7:10 AM 5/23/2025	5:30 PM 5/23/2025	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Penetration		Phase 2 (Site Prep) / Wet Well sewer				
PER-79658 Ground Penetration	Strack Inc	 LIFT STATION (2" Force Main) / Wet Well sewer	Jason Peters Jeffery Sanders	7:10 AM 5/23/2025	5:30 PM 5/23/2025	In Progress
Hot Work Permit	Brasington Bailey Construction	 ADMIN /	Moises Alvarez	6:35 AM 5/22/2025	3:00 PM 5/22/2025	Expired
Hot Work Permit	McKenney's Inc	 ELECTRICAL ROOMS / Electrical Room 128 Doghouse	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	6:30 AM 5/22/2025	4:00 PM 5/22/2025	Expired
Hot Work Permit	McKenney's Inc	 BUILDING PAD (Zone 1) / North corridor, admin	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	5:12 AM 5/22/2025	4:00 PM 5/22/2025	Expired
Hot Work Permit	McKenney's Inc	 BUILDING PAD (Zone 2) / North corridor, admin	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	5:12 AM 5/22/2025	4:00 PM 5/22/2025	Expired
Hot Work Permit	McKenney's Inc	 ADMIN / North corridor, admin	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	5:12 AM 5/22/2025	4:00 PM 5/22/2025	Expired
Ground Penetration	Strack Inc	 Phase 2 (Site Prep) / Station 60 along side Farmer Road	Jason Peters Jeffery Sanders	7:30 AM 5/22/2025	5:30 PM 5/22/2025	Expired
Ground Penetration	Strack Inc	 LIFT STATION (2" Force Main) / Station 60 along side Farmer Road	Jason Peters Jeffery Sanders	7:30 AM 5/22/2025	5:30 PM 5/22/2025	Expired