

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Hot Work Permit	Strack Inc	 Phase 2 (Site Prep) / Lift station	Jason Peters Jeffery Sanders	7:00 AM 7/11/2025	12:00 PM 7/11/2025	Expired
Hot Work Permit	Strack Inc	 LIFT STATION (2" Force Main) / Lift station	Jason Peters Jeffery Sanders	7:00 AM 7/11/2025	12:00 PM 7/11/2025	Expired
Hot Work Permit	McKenney's Inc	 Façade & Roof / North SyCool Condenser Units	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	6:00 AM 7/11/2025	2:00 PM 7/11/2025	Expired Not Stopped
Hot Work Permit	McKenney's Inc	 ADMIN / Riser room	Faruq Branham Jeff Reagan Mark Bishop Roger Rainey William Todd	5:00 AM 7/11/2025	2:00 PM 7/11/2025	Expired Not Stopped
Ground Penetration	Strack Inc	 Phase 2 (Site Prep) / Lift Station	Jason Peters Jeffery Sanders	7:00 AM 7/11/2025	7:00 PM 7/11/2025	Expired Not Stopped
Ground Penetration	Strack Inc	 LIFT STATION (2" Force Main) / Lift Station	Jason Peters Jeffery Sanders	7:00 AM 7/11/2025	7:00 PM 7/11/2025	Expired Not Stopped