

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-109132 Ground Penetration	Strack Inc	 SITE (SOUTH) / Around building	Jason Peters Jeffery Sanders	7:00 AM 9/3/2025	7:00 PM 9/3/2025	In Progress
PER-109132 Ground Penetration	Strack Inc	 SITE (WEST) / Around building	Jason Peters Jeffery Sanders	7:00 AM 9/3/2025	7:00 PM 9/3/2025	In Progress
PER-109132 Ground Penetration	Strack Inc	 SITE (EAST) / Around building	Jason Peters Jeffery Sanders	7:00 AM 9/3/2025	7:00 PM 9/3/2025	In Progress
PER-109132 Ground Penetration	Strack Inc	 SITE (NORTH) / Around building	Jason Peters Jeffery Sanders	7:00 AM 9/3/2025	7:00 PM 9/3/2025	In Progress
PER-109109 Ground Penetration	Strack Inc	 Phase 2 (Site Prep) / Sub station pad	Jason Peters Jeffery Sanders	7:00 AM 9/3/2025	7:00 PM 9/3/2025	In Progress
Hot Work Permit	McKenney's Inc	 Façade & Roof / CPR 128 Rooftop Condensers	Brad Almond Faruq Branham Jeff Reagan Marco Perez Mark Bishop Randy Darnell Roger Rainey William Todd	5:48 AM 9/2/2025	4:00 PM 9/2/2025	Expired
Ground Penetration	Strack Inc	 Phase 2 (Site Prep) / Sub station pad	Jason Peters Jeffery Sanders	9:30 AM 9/2/2025	6:30 PM 9/2/2025	Expired
Ground Penetration	Strack Inc	 NORTH GEN YARD / Sub station pad	Jason Peters Jeffery Sanders	9:30 AM 9/2/2025	6:30 PM 9/2/2025	Expired
Hot Work Permit	McKenney's Inc	 BUILDING PAD (Zone 1) / south/north corridor	Brad Almond Faruq Branham Jeff Reagan Marco Perez Mark Bishop Randy Darnell Roger Rainey	4:52 AM 9/3/2025	2:00 PM 9/3/2025	Expired Not Stopped

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			William Todd			
Hot Work Permit	McKenney's Inc	 DATA HALL 1 / south/north corridor	Brad Almond Faruq Branham Jeff Reagan Marco Perez Mark Bishop Randy Darnell Roger Rainey William Todd	4:52 AM 9/3/2025	2:00 PM 9/3/2025	Expired Not Stopped
Hot Work Permit	McKenney's Inc	 DATA HALL 2 / south/north corridor	Brad Almond Faruq Branham Jeff Reagan Marco Perez Mark Bishop Randy Darnell Roger Rainey William Todd	4:52 AM 9/3/2025	2:00 PM 9/3/2025	Expired Not Stopped
Hot Work Permit	McKenney's Inc	 BUILDING PAD (Zone 2) / south/north corridor	Brad Almond Faruq Branham Jeff Reagan Marco Perez Mark Bishop Randy Darnell Roger Rainey William Todd	4:52 AM 9/3/2025	2:00 PM 9/3/2025	Expired Not Stopped
Hot Work Permit	McKenney's Inc	 ADMIN / south/north corridor	Brad Almond Faruq Branham Jeff Reagan Marco Perez Mark Bishop Randy Darnell Roger Rainey William Todd	4:52 AM 9/3/2025	2:00 PM 9/3/2025	Expired Not Stopped