



Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-41877 Excavation Safety Permit	Cleveland Electric	CONSTRUCTIO N ENTRANCE / Building site	Christina Pettus Kyle Pettus	7:01 AM 12/3/2024	5:00 PM 12/3/2024	In Progress
PER-41887 Ground Penetration	Strack Inc	 Phase 2 (Site Prep) / Lift station/ phase 2	Jason Peters Jeffery Sanders	8:00 AM 12/3/2024	5:30 PM 12/3/2024	In Progress
PER-41887 Ground Penetration	Strack Inc	 LIFT STATION (2" Force Main) / Lift station/ phase 2	Jason Peters Jeffery Sanders	8:00 AM 12/3/2024	5:30 PM 12/3/2024	In Progress
PER-41869 Ground Penetration	Strack Inc	 SITE (EAST) / Site entrance and around building pad	Jason Peters Jeffery Sanders	7:30 AM 12/3/2024	5:30 PM 12/3/2024	In Progress
PER-41869 Ground Penetration	Strack Inc	 SITE (WEST) / Site entrance and around building pad	Jason Peters Jeffery Sanders	7:30 AM 12/3/2024	5:30 PM 12/3/2024	In Progress
PER-41869 Ground Penetration	Strack Inc	 SITE (NORTH) / Site entrance and around building pad	Jason Peters Jeffery Sanders	7:30 AM 12/3/2024	5:30 PM 12/3/2024	In Progress
PER-41869 Ground Penetration	Strack Inc	 SITE (SOUTH) / Site entrance and around building pad	Jason Peters Jeffery Sanders	7:30 AM 12/3/2024	5:30 PM 12/3/2024	In Progress
PER-41803 Excavation Safety Permit	McKenney's Inc	 SITE UTILITIES (Plumbing) / Trailer area and site	Mark Bishop	5:13 AM 12/3/2024	6:00 PM 12/3/2024	In Progress
PER-41803 Excavation Safety Permit	McKenney's Inc	 SITE (SOUTH) / Trailer area and site	Mark Bishop	5:13 AM 12/3/2024	6:00 PM 12/3/2024	In Progress
Excavation Safety Permit	Cleveland Electric	CONSTRUCTIO N ENTRANCE / At trailers into building site	Christina Pettus Kyle Pettus	7:21 AM 12/2/2024	5:00 PM 12/2/2024	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Excavation Safety Permit	Cleveland Electric	CONSTRUCTION ENTRANCE / At trailers into building site	Christina Pettus Kyle Pettus	7:21 AM 12/2/2024	5:00 PM 12/2/2024	Expired
Ground Penetration	Strack Inc	CONSTRUCTION ENTRANCE / Construction entrance and north east end of site	Jason Peters Jeffery Sanders	7:30 AM 12/2/2024	6:00 PM 12/2/2024	Expired
Ground Penetration	Strack Inc	 SITE (EAST) / Construction entrance and north east end of site	Jason Peters Jeffery Sanders	7:30 AM 12/2/2024	6:00 PM 12/2/2024	Expired
Ground Penetration	Strack Inc	 SITE (NORTH) / Construction entrance and north east end of site	Jason Peters Jeffery Sanders	7:30 AM 12/2/2024	6:00 PM 12/2/2024	Expired
Excavation Safety Permit	McKenney's Inc	 SITE UTILITIES (Plumbing) / Around job trailers	Mark Bishop	6:59 AM 12/2/2024	6:00 PM 12/2/2024	Expired
Excavation Safety Permit	McKenney's Inc	 SITE (SOUTH) / Around job trailers	Mark Bishop	6:59 AM 12/2/2024	6:00 PM 12/2/2024	Expired