









Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-109162 Ladder Permit	LPR Construction	 DH1100 / Seq 1 and seq 5	Andrew Smith Chad Jester	6:32 AM 9/3/2025	4:30 PM 9/3/2025	In Progress
PER-109162 Ladder Permit	LPR Construction	 DH1200 / Seq 1 and seq 5	Andrew Smith Chad Jester	6:32 AM 9/3/2025	4:30 PM 9/3/2025	In Progress
PER-109158 Hot Work Permit	LPR Construction	 DH1100 / Seq 1 and seq 5	Andrew Smith Chad Jester	6:30 AM 9/3/2025	4:30 PM 9/3/2025	In Progress
PER-109158 Hot Work Permit	LPR Construction	 DH1200 / Seq 1 and seq 5	Andrew Smith Chad Jester	6:30 AM 9/3/2025	4:30 PM 9/3/2025	In Progress
PER-109194 CHOP Permit (Portable Cutting)	Berg Electric	East Office Pad / East Parking lot	Casey Mckee Daniel Reilly Dara Servis David Geiger Jayson Evangelista Jesse Moots Jonathan Seidel Kyle Schneider Mario Soto Nathan Gaines Pedro Cortez Tito Nunez Zebulen Petre	6:37 AM 9/3/2025	4:37 PM 9/3/2025	Scheduled
PER-109165 CHOP Permit (Portable Cutting)	Berg Electric	 West Office / Pre Fab	Casey Mckee Daniel Reilly Dara Servis David Geiger Jayson Evangelista Jesse Moots Jonathan Seidel Kyle Schneider Mario Soto Nathan Gaines Pedro Cortez Tito Nunez Zebulen Petre	5:39 AM 9/3/2025	4:39 PM 9/3/2025	Scheduled
PER-109157 CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1100 / North south west side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109157 CHOP Permit	Suntec Concrete		Anthony Favela	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
(Portable Cutting)		DH1200 / North south west side	Enrique Celaya Miguel Garcia			
PER-109157 CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1300 / North south west side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109164 Hot Work Permit	Suntec Concrete	 DH1100 / North south west side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109164 Hot Work Permit	Suntec Concrete	 DH1200 / North south west side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109164 Hot Work Permit	Suntec Concrete	 DH1300 / North south west side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109166 CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1100 / Grade beam	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109166 CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1200 / Grade beam	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109166 CHOP Permit (Portable Cutting)	Suntec Concrete	East Office Pad / Grade beam	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109168 Ground Penetration	Suntec Concrete	 DH1300 / West side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109172 Hot Work Permit	Suntec Concrete	 DH1100 / Grid line 0	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109172 Hot Work Permit	Suntec Concrete	 East Office Pad / Grid line 0	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/3/2025	6:00 PM 9/3/2025	Scheduled
PER-109060 Ladder Permit	Berg Electric	 DH1100	Casey Mckee Daniel Reilly Dara Servis	7:09 AM 9/2/2025	7:09 AM 9/5/2025	Scheduled

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		/ old parking lot	David Geiger Jayson Evangelista Jesse Moots Jonathan Seidel Kyle Schneider Mario Soto Nathan Gaines Pedro Cortez Tito Nunez Zebulen Petre			
PER-109003 Ladder Permit	LPR Construction	 DH1100 / Seq 1	Andrew Smith Chad Jester	6:00 AM 9/2/2025	4:30 PM 9/6/2025	Completed
PER-109073 Excavation Safety Permit	HEI Civil	 DH1100 / East Parking Lot	George Bornemeier Josh Haney	7:03 AM 9/2/2025	5:00 PM 9/6/2025	Scheduled
PER-109073 Excavation Safety Permit	HEI Civil	 DH1200 / East Parking Lot	George Bornemeier Josh Haney	7:03 AM 9/2/2025	5:00 PM 9/6/2025	Scheduled
PER-109073 Excavation Safety Permit	HEI Civil	 DH1300 / East Parking Lot	George Bornemeier Josh Haney	7:03 AM 9/2/2025	5:00 PM 9/6/2025	Scheduled
PER-109073 Excavation Safety Permit	HEI Civil	 West Office / East Parking Lot	George Bornemeier Josh Haney	7:03 AM 9/2/2025	5:00 PM 9/6/2025	Scheduled
PER-109073 Excavation Safety Permit	HEI Civil	East Office Pad / East Parking Lot	George Bornemeier Josh Haney	7:03 AM 9/2/2025	5:00 PM 9/6/2025	Scheduled
PER-109073 Excavation Safety Permit	HEI Civil	 DH1000 / East Parking Lot	George Bornemeier Josh Haney	7:03 AM 9/2/2025	5:00 PM 9/6/2025	Scheduled
PER-109173 Excavation Safety Permit	Berg Electric	East Office Pad / Sub Station	Casey Mckee Daniel Reilly Dara Servis David Geiger Jayson Evangelista Jesse Moots Jonathan Seidel	5:54 AM 9/3/2025	6:54 PM 9/6/2025	Scheduled

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Kyle Schneider Mario Soto Nathan Gaines Pedro Cortez Tito Nunez Zebulen Petre			
Hot Work Permit	LPR Construction	 DH1100 / Seq 1 and seq 5	Andrew Smith Chad Jester	6:00 AM 9/2/2025	4:30 PM 9/2/2025	Expired
Hot Work Permit	LPR Construction	 DH1200 / Seq 1 and seq 5	Andrew Smith Chad Jester	6:00 AM 9/2/2025	4:30 PM 9/2/2025	Expired
Ladder Permit	LPR Construction	 DH1100 / Seq 1 and seq 5	Andrew Smith Chad Jester	6:00 AM 9/2/2025	4:30 PM 9/2/2025	Expired
Ladder Permit	LPR Construction	 DH1200 / Seq 1 and seq 5	Andrew Smith Chad Jester	6:00 AM 9/2/2025	4:30 PM 9/2/2025	Expired
CHOP Permit (Portable Cutting)	Berg Electric	 West Office / Pre Fab	Casey Mckee Daniel Reilly Dara Servis David Geiger Jayson Evangelista Jesse Moots Jonathan Seidel Kyle Schneider Mario Soto Nathan Gaines Pedro Cortez Tito Nunez Zebulen Petre	5:30 AM 9/2/2025	4:30 PM 9/2/2025	Expired
CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1100 / Grade beams lay down area	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1200 / Grade beams lay down area	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1300 / Grade beams	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		lay down area				
CHOP Permit (Portable Cutting)	Suntec Concrete	 East Office Pad / Grade beams lay down area	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
Hot Work Permit	Suntec Concrete	 DH1100 / Grade beam lay down area	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
Hot Work Permit	Suntec Concrete	 DH1200 / Grade beam lay down area	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
Hot Work Permit	Suntec Concrete	 DH1300 / Grade beam lay down area	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
Hot Work Permit	Suntec Concrete	 East Office Pad / Grade beam lay down area	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1100 / Grid line 0 grad beams north and south side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1200 / Grid line 0 grad beams north and south side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
CHOP Permit (Portable Cutting)	Suntec Concrete	 DH1300 / Grid line 0 grad beams north and south side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
CHOP Permit (Portable Cutting)	Suntec Concrete	 East Office Pad / Grid line 0 grad beams north and	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		south side				
Excavation Safety Permit	Suntec Concrete	 DH1300 / North and south side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired
Ground Penetration	Suntec Concrete	 DH1300 / West side	Anthony Favela Enrique Celaya Miguel Garcia	6:00 AM 9/2/2025	6:00 PM 9/2/2025	Expired