


Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-37485 Ladder Permit	Mann Mechanical	Pump Room 2 / Pump Room 2 Pump Room #2, and AH room 1B	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	9:20 AM 11/14/2024	9:00 AM 11/21/2024	In Progress
PER-37487 Ladder Permit	Mann Mechanical	Pump Room 2 / Southern Corridor	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	6:30 AM 11/15/2024	6:01 AM 11/22/2024	In Progress
PER-37487 Ladder Permit	Mann Mechanical	Corridor behind Data Halls 1, 2, 3 / Southern Corridor	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	6:30 AM 11/15/2024	6:01 AM 11/22/2024	In Progress
PER-37479 CHOP Permit (Portable Cutting)	Mann Mechanical	Pump Room 2 / Both PR#2 and Air Handler Room RA 1B	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	6:20 AM 11/15/2024	6:19 AM 11/22/2024	In Progress
PER-38734 Ladder Permit	Baker Paint	Data Hall 5 / Data hall 5 -6	(No Nominated Rep)	8:54 AM 11/19/2024	8:54 PM 11/22/2024	Scheduled
PER-38734 Ladder Permit	Baker Paint	Data Hall 6 / Data hall 5 -6	(No Nominated Rep)	8:54 AM 11/19/2024	8:54 PM 11/22/2024	Scheduled
PER-37909 Ladder Permit	Mann Mechanical	Chiller Yard / Southwest side of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	11:15 AM 11/18/2024	11:14 AM 11/25/2024	In Progress
PER-37975 Ladder Permit	Mann Mechanical	Chiller Yard / Under I-beam frame	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	11:46 AM 11/18/2024	11:45 AM 11/25/2024	In Progress
PER-38008 Ladder Permit	Mann Mechanical	Chiller Yard / Southwest side of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George	12:35 PM 11/18/2024	12:34 PM 11/25/2024	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Vaughn Rachael Crofts Ronald Lewis			
PER-38701 Ladder Permit	Excel Electrical Technologies	Corridor behind Data Halls 4, 5, 6 /	Caleb Gilbert Jaylin Martin Jeremy Reed Sean Palmer	8:52 AM 11/19/2024	5:30 PM 11/25/2024	In Progress
PER-38113 Ladder Permit	Mann Mechanical	Chiller Yard / Southwest side of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	6:40 AM 11/19/2024	6:40 AM 11/26/2024	In Progress
PER-38111 Ladder Permit	Mann Mechanical	Chiller Yard / Southwest side of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	7:01 AM 11/19/2024	7:00 AM 11/26/2024	In Progress
PER-38108 Ladder Permit	Mann Mechanical	Chiller Yard / Southwest side of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	7:29 AM 11/19/2024	7:28 AM 11/26/2024	In Progress
PER-38112 Ladder Permit	Mann Mechanical	Chiller Yard / Southwest side of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	8:01 AM 11/19/2024	8:00 AM 11/26/2024	In Progress
Hot Work Permit	Mann Mechanical	Chiller Yard / Southwest side of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	6:20 AM 11/21/2024	4:20 PM 11/21/2024	Pending Approval
Ladder Permit	Mann Mechanical	Chiller Yard / Southwest side of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	7:51 AM 11/22/2024	6:50 PM 11/27/2024	Upcoming
Ladder Permit	Caldwell	Chiller Yard / Chiller yard	Richard Jacques	6:48 AM 11/13/2024	6:47 AM 11/20/2024	Expired Not Stopped

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Ladder Permit	Caldwell	Chiller Yard / Chiller yard	Richard Jacques	6:50 AM 11/13/2024	6:49 AM 11/20/2024	Expired Not Stopped
Hot Work Permit	Mann Mechanical	Chiller Yard / Southwest side of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	11:00 AM 11/20/2024	4:20 PM 11/20/2024	Expired
Hot Work Permit	Mann Mechanical	 Segment C / Outer southern wall of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	12:01 PM 11/20/2024	4:30 PM 11/20/2024	Expired
Hot Work Permit	Mann Mechanical	Chiller Yard / Outer southern wall of building	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	12:01 PM 11/20/2024	4:30 PM 11/20/2024	Expired
Ground Penetration	Mann Mechanical	Pump Room 4 / Nothing side of PR#4	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	8:00 AM 11/20/2024	4:40 PM 11/20/2024	Expired
Ground Penetration	Mann Mechanical	Corridor behind Data Halls 4, 5, 6 / Nothing side of PR#4	Brandon Kelley Carl Pitts Derek Cox Gabriel Martin George Vaughn Rachael Crofts Ronald Lewis	8:00 AM 11/20/2024	4:40 PM 11/20/2024	Expired